



Reference: 015003.100

August 14, 2015

John Berchtold, City Manager
City of Blue Lake
PO Box 458
Blue Lake, CA 95525

**Subject: Confirmation of Observance of Improvements, Rousseau Minor
Subdivision, City of Blue Lake, Blue Lake, California**

Dear John:

SHN Consulting Engineers & Geologists, as City Engineer, is submitting the following letter to confirm the observance of various improvements as part of the Rousseau minor subdivision in Blue Lake, California.

The following improvements have been conducted:

1. Sewer lateral hook up
2. Water service hook up
3. Sidewalk installation
4. Paving of shoulder on Railroad Avenue adjacent to parcel

All work was performed by Kern Construction. The City of Blue Lake Public Works observed the installation of Items 1-3 (see Attachment 1). In addition, SHN observed the paving activities conducted on August 11, 2015.

A warranty bond shall be established and in place for one year to guarantee performance of the work conducted.

If you have any questions regarding the submitted information, please call me at 707-441-8855.

Sincerely,

SHN Engineers & Geologists

Michael Foget, PE
City Engineer

MKF:dla

Attachment: 1. City of Blue Lake Public Works Supervisor's Letter to SHN



CITY OF BLUE LAKE

Post Office Box 458, 111 Greenwood Road
Phone (707) 668-5655

Blue Lake, CA 95525
Fax (707)668-5916

August 14th, 2015

Mike Foget
SHN Engineering

As the City of Blue Lake Public Works Supervisor and water and wastewater chief operator, I was present and inspected the installation of the sewer lateral, water service lines (2), sidewalk installation (two phases) and the repaving to meet the existing grade to the new sidewalk. Kernan Construction did all of the work and properly connected the new services and used proper back-fill with compaction every 18 inches. I inspected the sidewalk forms before and after each pour with a smart level to confirm they are ADA compliant. The new asphalt was bedded with six inches of base and rolled before being applied. The asphalt was finished to grade with an even transition and at temperature.

Date of sewer lateral hook-up-May 1st, 2015

Date of water service line hook-up-May 2nd, 2015

Date of sidewalk phase 1-June 9th, 2015

Date of sidewalk phase 2-July 27th, 2015

Date of paving phase 1-August 7th, 2015

Date of paving phase 2-August 11th, 2015

Glenn Bernald
Public Works Supervisor
City of Blue Lake